

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart															
							Nov '18	Dec '18	Jan '19	Feb '19	Mar '19											
1																						
2		<b>Edge Water Condo Restoration &amp; Waterproofing</b>																				
3																						
4		<b>Drop 1</b>	<b>4 days</b>	<b>Thu 11/15/18</b>	<b>Tue 11/20/18</b>																	
5		Touch Up Paint	2 days	Thu 11/15/18	Fri 11/16/18																	
6		Clean Up	1 day	Mon 11/19/18	Mon 11/19/18																	
7		Punch Out	0 days	Tue 11/20/18	Tue 11/20/18	6																
8		Demob	1 day	Tue 11/20/18	Tue 11/20/18	7																
9																						
10		<b>Drop 2</b>	<b>39 days</b>	<b>Thu 11/15/18</b>	<b>Mon 1/14/19</b>																	
11		Ceiling Texture	5 days	Thu 11/15/18	Wed 11/21/18																	
12		Rail Installation	5 days	Mon 11/26/18	Fri 11/30/18	11																
13		Painting	10 days	Mon 12/3/18	Fri 12/14/18	12																
14		Deck Texture Application	10 days	Mon 12/17/18	Mon 12/31/18	13																
15		Clean Up	1 day	Wed 1/2/19	Wed 1/2/19	14																
16		PH2 Pending Resto & Coatings	7 days	Thu 1/3/19	Fri 1/11/19	15																
17		Punch Out	0 days	Mon 1/14/19	Mon 1/14/19	16																
18		Demob	1 day	Mon 1/14/19	Mon 1/14/19	17																
19																						
20		<b>Drop 3</b>	<b>49 days</b>	<b>Thu 11/15/18</b>	<b>Mon 1/28/19</b>																	
21		Ceiling Texture	5 days	Thu 11/15/18	Wed 11/21/18																	

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart							
							Nov '18	Dec '18	Jan '19	Feb '19	Mar '19			
22	★	Rail Installation	5 days	Mon 11/26/18	Fri 11/30/18	21								
23	★	Waterproofing Application	10 days	Mon 12/3/18	Fri 12/14/18	22								
24	★	Painting	10 days	Mon 12/17/18	Mon 12/31/18	23								
25	★	Deck Texture Application	10 days	Wed 1/2/19	Tue 1/15/19	24								
26	★	PH3 Pending Resto & Coating	7 days	Wed 1/16/19	Thu 1/24/19	25								
27	★	Clean Up	1 day	Fri 1/25/19	Fri 1/25/19	26								
28	★	Pouch Out	0 days	Mon 1/28/19	Mon 1/28/19	27								
29	★	Demob	1 day	Mon 1/28/19	Mon 1/28/19	28								
30	→													
31	→	<b>Drop 4</b>	<b>29 days</b>	<b>Thu 11/15/18</b>	<b>Fri 12/28/18</b>									
32	★	Painting	10 days	Thu 11/15/18	Fri 11/30/18									
33	★	Deck Texture Application	10 days	Mon 12/3/18	Fri 12/14/18	32								
34	★	PH4 Pending Resto & Coating	7 days	Mon 12/17/18	Wed 12/26/18	33								
35	★	Clean Up	1 day	Thu 12/27/18	Thu 12/27/18	34								
36	★	Pouch Out	0 days	Fri 12/28/18	Fri 12/28/18	35								
37	★	Demob	1 day	Fri 12/28/18	Fri 12/28/18	36								
38	→													
39	→	<b>Drop 5</b>	<b>19 days</b>	<b>Thu 11/15/18</b>	<b>Thu 12/13/18</b>									
40	★	Deck Texture Application	10 days	Thu 11/15/18	Fri 11/30/18									

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart																		
							Nov '18	Dec '18	Jan '19	Feb '19	Mar '19														
41		1105 and PH5 Pending Resto & Coating	7 days	Mon 12/3/18	Tue 12/11/18	40																			
42		Clean Up	1 day	Wed 12/12/18	Wed 12/12/18	41																			
43		Punch Out	0 days	Thu 12/13/18	Thu 12/13/18	42																			
44		Demob	1 day	Thu 12/13/18	Thu 12/13/18	43																			
45																									
46		<b>Drop 6</b>	<b>14 days</b>	<b>Thu 11/15/18</b>	<b>Thu 12/6/18</b>																				
47		PH6 Pending Coating	2 days	Thu 11/15/18	Fri 11/16/18																				
48		Deck Texture Application	10 days	Mon 11/19/18	Tue 12/4/18	47																			
49		Clean Up	1 day	Wed 12/5/18	Wed 12/5/18	48																			
50		Punch Out	0 days	Thu 12/6/18	Thu 12/6/18	49																			
51		Demob	1 day	Thu 12/6/18	Thu 12/6/18	50																			
52																									
53		<b>Third Floor Deck</b>	<b>32 days</b>	<b>Mon 1/28/19</b>	<b>Tue 3/12/19</b>																				
54		Deck Preparation	15 days	Mon 1/28/19	Fri 2/15/19																				
55		Waterproofing Application	10 days	Mon 2/18/19	Fri 3/1/19	54																			
56		Deck Texture Application	7 days	Mon 3/4/19	Tue 3/12/19	55																			
57																									
58		<b>Drop 7</b>	<b>25 days</b>	<b>Mon 1/28/19</b>	<b>Fri 3/1/19</b>																				
59		Stucco Repairs	15 days	Mon 1/28/19	Fri 2/15/19																				
60		Painting	10 days	Mon 2/18/19	Fri 3/1/19	59																			
61																									

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Nov '18		Dec '18			Jan '19			Feb '19			Mar '19			
							4	11	18	25	2	9	16	23	30	6	13	20	27	3	10
62		<b>Drop 8</b>	<b>25 days</b>	<b>Mon 1/28/19</b>	<b>Fri 3/1/19</b>																
63		Stucco Repairs	15 days	Mon 1/28/19	Fri 2/15/19																
64		Painting	10 days	Mon 2/18/19	Fri 3/1/19	63															
65																					
66		<b>Drop 9</b>	<b>10 days</b>	<b>Mon 1/28/19</b>	<b>Fri 2/8/19</b>																
67		Painting	10 days	Mon 1/28/19	Fri 2/8/19																
68																					
69		<b>Drop 10</b>	<b>25 days</b>	<b>Mon 1/28/19</b>	<b>Fri 3/1/19</b>																
70		Stucco Repairs	15 days	Mon 1/28/19	Fri 2/15/19																
71		Painting	10 days	Mon 2/18/19	Fri 3/1/19	70															
72																					
73		<b>Drop 11</b>	<b>25 days</b>	<b>Mon 1/28/19</b>	<b>Fri 3/1/19</b>																
74		Stucco Repairs	15 days	Mon 1/28/19	Fri 2/15/19																
75		Painting	10 days	Mon 2/18/19	Fri 3/1/19	74															
76																					
77		<b>Drop 12</b>	<b>28 days</b>	<b>Thu 11/15/18</b>	<b>Thu 12/27/18</b>																
78		Ceiling Texture	3 days	Thu 11/15/18	Mon 11/19/18																
79		Rail Installation	5 days	Tue 11/20/18	Wed 11/28/18																
80		Painting	10 days	Thu 11/29/18	Wed 12/12/18																
81		Waterproofing Application	10 days	Thu 12/13/18	Thu 12/27/18																
82																					
83		Drop 13	10 days	Mon 3/4/19	Fri 3/15/19																
84		Drop 14	10 days	Mon 3/4/19	Fri 3/15/19																
85		Drop 15	10 days	Mon 3/4/19	Fri 3/15/19																
86		<b>Drop 16</b>	<b>35 days</b>	<b>Mon 11/26/18</b>	<b>Tue 1/15/19</b>																

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Nov '18   Dec '18   Jan '19   Feb '19   Mar '19																				
							4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	3	10	17	
87		Concrete Repairs	5 days	Mon 11/26/18	Fri 11/30/18																						
88		Ceiling Texture	5 days	Mon 12/3/18	Fri 12/7/18	87																					
89		Installation of Rails	5 days	Mon 12/10/18	Fri 12/14/18	88																					
90		Painting	10 days	Mon 12/17/18	Mon 12/31/18	89																					
91		Waterproofing Application	10 days	Wed 1/2/19	Tue 1/15/19	90																					
92		Drop 17	10 days	Sun 1/6/19	Thu 1/17/19																						
93		Drop 18	10 days	Sun 1/6/19	Thu 1/17/19																						
94		Drop 19	10 days	Sun 1/6/19	Thu 1/17/19																						
95		Drop 20	10 days	Sun 1/6/19	Thu 1/17/19																						
96		Drop 21	10 days	Sun 1/20/19	Thu 1/31/19																						
97		Drop 22	20 days	Mon 1/21/19	Fri 2/15/19																						
98		<b>Pool Deck</b>	<b>30 days</b>	<b>Mon 1/7/19</b>	<b>Fri 2/15/19</b>																						
99		Concrete Stairs	10 days	Mon 1/7/19	Fri 1/18/19																						
100		Pool Finish Installation	20 days	Mon 1/21/19	Fri 2/15/19	99																					
101																											
102		<b>Garage</b>	<b>30 days</b>	<b>Wed 1/9/19</b>	<b>Tue 2/19/19</b>																						
103		Concrete Repairs	10 days	Wed 1/9/19	Tue 1/22/19																						
104		Painting	20 days	Wed 1/23/19	Tue 2/19/19	103																					